BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to Roads and Drains at SC/ST area of JP Colony Puttenahalli Nagenahalli and surrounding areas in Ward No. 02 of Yelahanka Sub division**				
2	Sanctioned Estimate No. And Date	CE/YNK.2/TS/PR/128/2019-20 dt 28/10/2019 EE/YNK.D/AS/37/2019-20 dt 28/10/2019				
3	Name of the Contractor	**KRIDL**				
4	Time Stipulated for Completion of work	90 days				
5	Date of Commencement	11/11/2019				
6	Date of Completion:	03/01/2020				
7	Measurment Recorded					
	M.B No	4932				
	Page No	493123 to 493127				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	Chandrashekar A-G.				
	2) Asst. Engineer	CHANDRAKANTHARAJU.P.N.				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner